



Berrien County Road Department

2860 E. Napier Avenue
Benton Harbor, MI 49022

Phone: 269-925-1196
Fax: 269-925-8098
www.bcroad.org

FOR IMMEDIATE RELEASE

THURSDAY, APRIL 22ND, 2021

CONTACT: Adri Boone – Berrien County Road Department Administrative Assistant
aboone@bcroad.org – 269-925-1196 ext. 4410

GRIND AND GRAVEL PROJECT UPDATE #3

LOCATION(S) AND PROJECT ORDER:

#	Road Name	Termini (to)	Termini (from)	Township	Grind	Gravel
1	Brown Road	East Road	railroad	Chikaming	Completed	Completed
2	Wilson Road	Brown Road	end	Chikaming	Completed	Completed
3	Locke Road	Union Pier Rd	Red Arrow	Chikaming	Completed	4/22/2021
4	Old M-60	Behner Road	city limits	New Buffalo	Completed	4/23/2021*
5	Freehling Rd	Hills Road	Coveney Rd	Oronoko	Completed	TBD*
6	Browntown	Cleveland Ave	Holden Rd	Baroda	4/26/2021*	4/27/2021*
7	Mill Road	Warren Woods	Hanover Rd	Weesaw	4/27/2021*	TBD*

*Dates are all subject to weather, contractor and project progression

START DATE: Wednesday, 4/14/2021

ESTIMATED END DATE: Contractor and weather dependent*

PROJECT UPDATE #3: Please see updated table regarding status of grind and gravel and anticipated order and timeline for projects. As additional projects are added, the website will be revised to reflect those changes. Road improvement construction will result in temporary road closures with a possible moving work zone. Motorists should anticipate possible temporary delays as work progresses.

SAFETY BENEFITS: Grind and gravel projects will provide needed structure to road base which will be prime and double sealed later in the construction season. Improvement projects will correct some structural issues, provide greater stability and a smoother road surface.

TRAFFIC RESTRICTIONS: Temporary road closures or traffic delays will occur when contractor and equipment is present. Traffic will be permitted through by the contractor when safe to do so. Please reduce speeds and be alert when traveling through work zones. Individuals might wish to seek alternative routes or be prepared for possible delays until work is completed.

###