



Berrien County Road Department

2860 E. Napier Avenue
Benton Harbor, MI 49022

Phone: 269-925-1196
Fax: 269-925-8098
www.bcroad.org

FOR IMMEDIATE RELEASE

THURSDAY, MAY 11TH, 2021

CONTACT: Adri Boone – Berrien County Road Department Administrative Assistant
aboone@bcroad.org – 269-925-1196 ext. 4410

GRIND AND GRAVEL PROJECT UPDATE #8

START DATE: Wednesday, 4/14/2021

ESTIMATED END DATE: Contractor and weather dependent*

PROJECT UPDATE #8: Please see updated table below regarding status of grind and gravel and anticipated order and timeline for projects. As additional projects are added, the website will be revised to reflect those changes. Road improvement construction will result in temporary road closures with a possible moving work zone. Motorists should anticipate possible temporary delays as work progresses.

SAFETY BENEFITS: Grind and gravel projects will provide needed structure to road base which will be prime and double sealed later in the construction season. Improvement projects will correct some structural issues, provide greater stability and a smoother road surface.

TRAFFIC RESTRICTIONS: Temporary road closures or traffic delays will occur when contractor and equipment is present. Traffic will be permitted through by the contractor when safe to do so. Please reduce speeds and be alert when traveling through work zones. Individuals might wish to seek alternative routes or be prepared for possible delays until work is completed.

See Next Page For Project Locations and Order Updates...

LOCATION(S) AND PROJECT ORDER:

#	Road Name	Termini (to)	Termini (from)	Township	Grind	Gravel
1	Brown Road	East Road	railroad	Chikaming	Completed	Completed
2	Wilson Road	Brown Road	end	Chikaming	Completed	Completed
3	Locke Road	Union Pier Rd	Red Arrow	Chikaming	Completed	Completed
4	Old M-60	Behner Road	city limits	New Buffalo	Completed	Completed
5	Freehling Rd	Hills Road	Coveney Rd	Oronoko	Completed	Completed
6	Browntown	Cleveland Ave	Holden Rd	Baroda	Completed	Completed
7	Snow Road	Burgoyne Rd	Garr Rd	Oronoko	Completed	Completed
8	Park Road	Watson Rd	Naomi Rd	Pipestone	Completed	5/7/21 - 5/11/2021
9	Jasper Dairy Road	M-139	end	Royalton	Completed	TBD*
10	Rockey Weed Road	Totzke Road	Eidson Road	Royalton	Completed	TBD*
11	Townline Rd	Merry Road	Hillandale Road	Benton	Completed	TBD*
12	Tubbs Ave	Napier Avenue	Meadowbrook Road	Benton	Completed	TBD*
13	Britain Ave	Paul Avenue	township line	Benton	Completed	TBD*
14	Angling Road	Mountain Road	Hennesey Road	Coloma	Completed	TBD*
15	Arent Court	Mountain Road	I-94	Coloma	5/11/2021	TBD*
16	Springbrook Drive	Fikes Road	end	Hagar	Completed	TBD*
17	Bundy Road	Fikes Road	I-196	Hagar	Completed	TBD*
18	Central Avenue	M-63	I-196	Hagar	Completed	TBD*
19	Mill Road	Warren Woods	Hanover Rd	Weesaw	5/11/21-5/12/21*	TBD*
20	Buffalo Road	Nye Road	Hampton Rd	Galien	5/12/21 - 5/13/21*	TBD*
21	Curran Road	Dayton Road	Spirea Road	Bertrand	5/12/21 - 5/13/21*	TBD*
22	York Road	Bertrand Road	State Line	Bertrand	5/12/21 - 5/13/21*	TBD*

*Dates are all subject to weather, contractor and project progression